

**Kunle Adeyemo**  
Assistant General Counsel

Office 202.428.1438  
Fax 202.331.6767  
Kunle.adeyemo@exeloncorp.com

EP9628  
701 Ninth Street NW  
Washington, DC 20068-0001

April 14, 2025

Ms. Brinda Westbrook-Sedgwick  
Commission Secretary  
Public Service Commission of the District of Columbia  
1325 G Street, NW  
Suite 800  
Washington, DC 20005

**Re: Formal Case No. 1144 Capital Grid Annual Report**

Dear Ms. Westbrook-Sedgwick:

Pursuant to Order No. 20203, Pepco submits the Capital Grid Annual Project Status Report. Specifically, Pepco was directed to report in the Annual Status Report: (1) the current estimated project cost with an explanation of any significant changes thereto; (2) an updated construction schedule; (3) an update on the overall project including design, construction status, and potential obstacles; (4) contingency expenditures, (*i.e.*, expenditures for costs not included in Pepco's base estimate that are funded by the 20 percent contingency cost that Pepco included to cover estimate uncertainty and risk exposure), during the previous year by amount and purpose; (5) communications activities regarding the project during the previous year; (6) dollar amounts of contracts for Certified Business Enterprises (CBEs); (7) the number of District residents hired by CGP contractors during the previous year; (8) plans for the Downtown Resupply Project; and (9) report on the status of project permits. Pepco filed the initial annual report in August 2020.

Order No. 20332 directed that the "first Annual report is due August 9, 2020, and for any subsequent years, the report must be filed 45 days after the end of the calendar year or on about February 15<sup>th</sup>." The data regarding CBEs and District residents hired for the Capital Grid Project is not finalized until the end of the first quarter following the end of the calendar year. As a result, Pepco is not able to file the entire annual report on February 15<sup>th</sup> each year and would be forced to file the report in two pieces unless the filing date is changed. Therefore, Pepco respectfully requests that the Commission allow it to file the Capital Grid Project annual report, in whole, on April 15<sup>th</sup> each year, including the attached 2022 Annual Report.

Brinda Westbrook-Sedgwick

Page 2

April 14, 2025

Please contact me if you have any further questions.

Sincerely,

*/s/ Kunle Adeyemo*

Kunle Adeyemo

Enclosure

cc: All Parties of Record

**A. CURRENT ESTIMATED PROJECT COSTS:**

**ANNUAL REPORT ESTIMATES:**

- Constructing the rebuilt Harvard Substation - \$193.7M
- Constructing the rebuilt Champlain Substation - \$471.0M
- Constructing the proposed Mt. Vernon Substation - \$145.5M
- Constructing the underground transmission - \$343.3M
- Waterfront Supply 138kV to 230kV - \$29.7M
- Upgrading Waterfront Substation from 138kV to 230kV - \$33.0M
- Takoma Substation 230 kV High Side Bus with Phase Shifters – 173.7M

<b>CAPITAL GRID YEAR-OVER-YEAR ESTIMATE VARIANCE TABLE</b> <i>(Dollars in Millions)</i>							
<b>PROJECTS:</b>	<b>ORIGINAL ESTIMATE</b>	<b>2019</b>	<b>2020</b>	<b>2021</b>	<b>2022</b>	<b>2023</b>	<b>2024</b>
Harvard Substation	\$180.0	\$191.7	\$191.7	\$191.7	\$191.7	\$193.7	\$193.7
Champlain Substation	\$123.0	\$151.9	\$151.9	\$234.8	\$234.8	\$234.8	\$471.0
Mt. Vernon Substation	\$143.0	\$138.6	\$138.6	\$138.6	\$138.6	\$141.6	\$145.5
230kV Underground Transmission	\$258.0	\$313.3	\$313.3	\$313.3	\$313.3	\$334.3	\$343.3
Waterfront Supply 138kV to 230kV	\$6.0	\$20.1	\$20.1	\$21.12	\$29.7	\$29.7	\$29.7
Waterfront Substation 138kV to 230kV	\$25.0	\$28.3	\$28.3	\$28.3	\$30.4	\$33.0	\$33.0
Takoma Substation	\$115.0	\$146.9	\$146.9	\$172.6	\$172.6	\$172.6	\$173.7

*\*NOTE: Indirect costs are included in this table. AFUDC is excluded.*

**B. THE FOLLOWING SUMMARY PROVIDES DETAIL OF THE SIGNIFICANT CHANGES MADE TO THE PROJECT BETWEEN 2023 AND 2024:**

**Champlain Substation:**

Increased costs due to raw material and supply chain increased costs for the major materials such as GIS, Transformers, and cables. Cost of labor has also increased, which is required for the construction. This is a new construction which will start in 2025. Contracts have not been awarded yet and being negotiated.

**C. UPDATED CONSTRUCTION SCHEDULE:**

**D. UPDATE ON THE OVERALL CAPITAL GRID PROJECT:  
(INCLUDING DESIGN, CONSTRUCTION STATUS, AND POTENTIAL OBSTACLES)**

**HARVARD SUBSTATION:**

- DESIGN STATUS – *Complete*
- CONSTRUCTION STATUS – *Complete*
- POTENTIAL OBSTACLES – *Minimal*

(The substation is energized and carries load. However, in 2025 some additional distribution cutovers to new substation will occur.)

**CHAMPLAIN SUBSTATION:**

- DESIGN STATUS – *Complete*
- CONSTRUCTION STATUS – *Pending*
- POTENTIAL OBSTACLES – *Historic site and logistics*

**MT. VERNON SUBSTATION:**

- DESIGN STATUS – *Complete*
- CONSTRUCTION STATUS – *Complete*
- POTENTIAL OBSTACLES – *Minimal*

(The substation is energized and carries load. However, in 2025 some additional distribution cutovers to new substation will occur.)

**230 kV NETWORK SUPPLIES:**

- DESIGN STATUS – *Complete*
- CONSTRUCTION STATUS – *see table below:*

SEGMENT:	MANHOLE COMPLETE (%)	CONDUIT COMPLETE (%)	CABLE COMPLETE (%)
SEGMENT 1 – TAKOMA TO HARVARD (MD)	100%	100%	100%
SEGMENT 2 – TAKOMA TO HARVARD (DC)	100%	100%	100%
SEGMENT 3 – HARVARD TO CHAMPLAIN	100%	100%	50%
SEGMENT 4 – CHAMPLAIN TAP-INS	Part of Champlain Substation work		
SEGMENT 5 – CHAMPLAIN TO MT. VERNON	100%	100%	50%
SEGMENT 6 – MT. VERNON TO WATERFRONT	100%	100%	100%

- POTENTIAL OBSTACLES – *Cable, material supply chain disruptions and permitting.*

**WATERFRONT 230KV SUPPLIES (UTL):**

- DESIGN STATUS – *Complete*
- CONSTRUCTION STATUS – *Complete*
- POTENTIAL OBSTACLES – *None*

**WATERFRONT 230KV SUPPLIES (UTS):**

- DESIGN STATUS – *Complete*
- CONSTRUCTION STATUS – *Complete*
- POTENTIAL OBSTACLES – *None*

**TAKOMA 230KV HSB**

- DESIGN STATUS – *Complete*
- CONSTRUCTION STATUS – *Complete*
- POTENTIAL OBSTACLES – *None*

Please refer to Pepco's Capital Grid Quarter Status Report for Fourth Quarter 2024 filed in Formal Case No. 1144 on January 15, 2025, for updated projected in-service dates.

**E. PROVIDE CONTINGENCY EXPENDITURES:**

**(I.E., EXPENDITURES FOR COSTS NOT INCLUDED IN PEPCO'S BASE ESTIMATE THAT ARE FUNDED BY THE 20% CONTINGENCY COST THAT PEPCO INCLUDED TO COVER ESTIMATE UNCERTAINTY AND RISK EXPOSURE), DURING THE PREVIOUS YEAR BY AMOUNT PURPOSE**

The 20% contingency noted in original estimates has been eliminated and values forecasted are direct contract amounts for completing projects with no additional contingency allocated at this time.

**F. COMMUNICATIONS ACTIVITIES DURING THE PREVIOUS YEAR:**

The list of Pepco communications activities from January 2024 through December 31, 2024, regarding the Capital Grid Project can be found in the accompanying Attachment of this filing.

**G. SUPPLIER DIVERSITY PLAN:**

Please refer to Pepco's 2024 Supplier Diversity Report that was filed in Formal Case No. 1119 on March 31, 2025.

**H. NUMBER OF DISTRICT RESIDENTS HIRED BY CAPITAL GRID PROJECT CONTRACTORS DURING THE 2024:**

The chart below represents District residents actively working on Capital Grid projects each month. This chart is reflective of a given month and does not provide cumulative values.

<b>Month:</b>	<b>DC Residents hired by the Capital Grid Project:</b>
January	176
February	181
March	181
April	181
May	181
June	181
July	181
August	181
September	181
October	181
November	181
December	181

*\*In addition to hiring the Capital Grid Project contractors reflected above in 2024, Pepco engaged McKissack & McKissack, an African American, Women-Owned Certified Business Enterprise, to track compliance on District Hiring. McKissack & McKissack is outgrowth of the oldest minority-owned architecture/engineering firm in the U.S.*

**I. PERMIT STATUS:**

Please refer to Pepco's Capital Grid Quarter Status Report for Fourth Quarter 2024 filed in Formal Case No. 1144 on January 15, 2025.

**J. PLANS FOR THE DOWNTOWN RESUPPLY PROJECT:**

The Downtown Resupply project will replace aging 34 kV and 69 kV supply feeders to the L Street, F Street, Georgetown, and 22nd Street Substations. This work along with upgrades to the F Street Substation and extension of new 13 kV feeders will accommodate load transfers from I Street Substation as well as increasing sub-transmission supply capacity and providing reliability benefits to the District of Columbia by replacing aging infrastructure to reduce the number outages.

Additionally, the Company's initiative to replace aging infrastructure as part of its Downtown Resupply Project also carries with it environmental benefits. More specifically, this effort includes the replacement of approximately 110 miles of aging oil-filled cables with more environmentally friendly cross-linked polyethylene (XLPE) cable, which upon completion would significantly reduce the potential for hazardous oil leaks in underwater crossings through both the Potomac and Anacostia Rivers.

**EXPLANATION OF SIGNIFICANT CHANGES TO PROJECT:** As discussed above, Pepco is retiring the 34 kV Transformer sources at L Street Substation and replacing them with 69kV transformer sources. As a result of this change, some of the construction dates have changed below.

**UPDATED CONSTRUCTION SCHEDULE:**

- L Street Substation: 2024-2031
- F Street Substation: 2031-2035
- I Street Substation: 2037-2038
- 69kV Supplies: 2023-2035
- 13kV Supplies: 2019-2037

**DOWNTOWN RESUPPLY BUDGET:**

<b>ITN:</b>	<b>ITN DESCRIPTION:</b>	<b>ESTIMATE NET LIFECYCLE (\$)</b>
68612	PEPCO DC L St T1 Replacement	4,107,463
68613	PEPCO DC L St T2 Replacement	4,087,945
68614	PEPCO DC L St. T3 Replacement	3,978,392
68615	PEPCO DC L St T4 Replacement	3,596,375
68678	L. St Rebuild Distribution Work Pepco DC	1,295,588
70096	13kV Distribution Cutovers "F" St to "L" St DC	50,935,590
70097	13kV Distribution Cutovers from "I" St to "F" St DC	32,434,952
*71630	F St Sub Rebuild (69kV)	75,152,989
71631	F St Sub Rebuild	54,058,517
72137	L St Sub Capacity Expansion Work	58,660,634
73451	Retire "I" St Sub	3,724,949
73463	Retire for Downtown Resupply 34kV and 69kV for DC	31,502,901
73464	Retirements for Downtown Resupply 34kV and 69kV for MD	2,090,851
73465	Retirements for Downtown Resupply 34kV and 69kV for VA	14,654,982
73850	Telecom - 22nd Street Sub	43,747
73851	Telecom - Fiber 34-69kV Champlain, L St, F St, EP	432,278
73852	Telecom - Georgetown Sub	550,000
73853	Telecom - L Street Sub	500,000
76256	PEPCO DC Telecom- Substation 34-69Kv Champlain, L St, F St	1,539,625
*80130	PEPCO DC Buzzard to F Street <sup>1</sup>	215,425,174
80425	PEPCO DC F Street to Georgetown	85,037,879
80427	PEPCO DC Champlain to L Street 69kV	113,215,057
*80740	PEPCO DC Champlain to F Street	75,280,569
<b>DOWNTOWN RESUPPLY TOTAL:</b>		<b>832,306,457</b>

\*Designates ITNs that the Company intends to reclassify from distribution to transmission projects.

<sup>1</sup> This project is part of the Downtown DC Long-Term Plan Stage 1

**DOWNTOWN RESUPPLY ACTUALS THROUGH JANUARY 2025:**

<b>ITN</b>	<b>MAJOR PROJECTS:</b>	<b>LIFECYCLE THROUGH JAN 2025 (\$)</b>
68612	PEPCO DC L St T1 Replacement	1,448,450
68613	PEPCO DC L St T2 Replacement	1,399,854
68614	PEPCO DC L St T3 Replacement	1,642,296
68615	PEPCO DC L St T4 Replacement	1,624,779
70096	13kV Distribution Cutovers "F" St to "L" St DC	25,455,159
*71630	F St Sub Rebuild (69kV)	2,123,434
71631	F St Sub Rebuild	1,803,456
72137	L St Sub Capacity Expansion Work	25,515,074
68678	L. St Rebuild Distribution Work Pepco DC	1,218,555
80425	PEPCO DC F Street to Georgetown	2,046,457
80427	PEPCO DC CHAMPLAIN TO L STREET 69kV	5,037,506
*80740	PEPCO DC Champlain to F Street	2,240,123
*80130	PEPCO DC Buzzard to F Street <sup>2</sup>	3,070,905
Other	Other Projects	666,327
<b>DOWNTOWN RESUPPLY TOTAL:</b>		<b>75,292,465</b>

\*Designates ITNs that the Company intends to reclassify from distribution to transmission projects.


---

<sup>2</sup> This project is part of the Downtown DC Long-Term Plan Stage 1.

# **ATTACHMENT**

# Capital Grid - Champlain Substation Engagement Log



Timing of Engagement	Stakeholder Group	Meeting/Event/Outreach	Date	Time	Location	Purpose
1						
2						
3						
4						
5	<b>2016</b>					
6	ANC	ANC1C	07/06/16		Mary's Center for Maternal and Child Health	Discussed the need for improving the Champlain Substation (ANC voted to support the historic designation)
7	Elected Officials	Councilmember Brianne Nadeau - Ward 1	07/14/16		Wilson Building	Provided full update on the Capitol Grid project, including historical components
8	ANC	ANC 1C	11/02/16		Mary's Center for Maternal and Child Health	Champlain Substation Mural Announcement
9	Community	Champlain Substation Community Meeting	11/03/16		Mary's Center	Discussed the Champlain Substation and mural
10	ANC	ANC1C Public Services and the Environment Committee	11/30/16		Kalaroma Recreation Center	Discussed the Champlain Substation and mural
11	<b>2017</b>					
12	Community	Champlain Substation Community Meeting	02/22/17		Kalorama Community Center	Discussed the mural selection process and introduced the artist for the Champlain Substation
13	ANC	Meeting with ANC 1C Commissioners Wilson Reynolds and Hector Huego	03/02/17			Walked Commissioners through the process of selections discussed the mural challenges and options
14	Community	Community Meeting	03/02/17			Discussed progress for the renderings of the Champlain Substation and equipment challenges for the Harvard substation
15	ANC	Meeting with ANC 1C Commissioners Wilson Reynolds and Hector Huego	04/11/17			Discussed the Champlain and Harvard renderings
16	ANC	ANC 1C	04/26/17		Kalorama Park Recreation Center	Discussed the Champlain Substation mural
17	ANC	Ward 1 (ANC 1A, 1B & 1C) - Pre-NOC Meeting	05/01/17		Mount Pleasant Library	Discussed the Capital Grid project and its specific impacts Ward 1
18	ANC	ANC 1C Public Services and the Environment Subcommittee	05/24/17		Kalorama Park Recreation Center	Shared an update with the ANC regarding the progress of the Capital Grid project and Champlain Substation
19	Community	Ninth Annual DC Housing Expo and Home Show	06/24/17		Walter E. Washington Convention Center - 801 Mt Vernon Place NW	Shared information about the Capital Grid project and the various segments of work and substation updates; and Pepco initiatives
20	Community	Mayor's Annual Senior Picnic	06/29/17		Oxon Run Park - Wheeler Road & Valley Avenue SE	Shared information about the Capital Grid project and the various segments of work and substation updates; and Pepco initiatives
21	Community	Community Members Meeting	07/20/17		Meridian International Center - 1630 Crescent Place NW	
22	Community	Community Members Open House	07/25/17		The Festival Center - 1640 Columbia Road NW	Discussed the Capital Grid project with a focus on the Champlain Substation.
23						
24	Community	Adams Morgan Day	09/10/17		Adams Morgan Area on 18th Street NW (Florida Avenue NW to Columbia Road NW)	Shared information about the Capital Grid project with a focus on the work anticipated to place around the Champlain Substation
25	Church	King Emmanuel Baptist Church	10/01/16		2324 Ontario Road NW	Shared an update regarding the Capital Grid project with a focus on the Champlain Substation
26	BID	Adams Morgan BID	10/10/17		The Festival Center - 1640 Columbia Road NW	Shared an update regarding the Capital Grid project with a focus on the Champlain Substation
27	Civic Association	U Street Neighborhood Association	10/12/17		1816 12th Street NW	Discussed the Capital Grid project and its impacts on the U Street area
28	Residents	Reed Row Apartments	10/25/17		2101 Champlain Street NW	Discussed the Capital Grid project and upgrades to Champlain Substation
29	ANC	ANC 1C	11/01/17		Mary's Center, 2355 Ontario Road NW, Washington, DC 20009	Discussed the Capital Grid project and upgrades to Champlain Substation (Ted Guthrie, Chairperson)
30						
31	ANC	ANC 1C Planning Zoning and Transportation Committee	11/08/17		Kalorama Park Recreation Center - 1875 Columbia Road NW	Presented on the HBRB application and defined the portions of the building that Pepco could maintain as part of the historic elements (Wilson Reynolds, Chair)

	Timing of Engagement	Stakeholder Group	Meeting/Event/Outreach	Date	Time	Location	Purpose
32		Church	Christ House	11/09/17		1717 Columbia Road NW	Discussed the Capital Grid project and upgrades to Champlain Substation (Lizzie Bebber, Executive Director/CEO)
33							
34		Residents	Champlain Court Cooperative Meeting	11/30/17		Marie Reed Learning Center Community Room - 2250 Champlain Street NW	Discussed the Capital Grid project and upgrades to the Champlain Substation with Cassandra R. Joseph, President
35		ANC	ANC 1C	12/06/17	7:00pm	Mary's Center - 2355 Ontario Road NW	The Commission voted on the PZ&T Committee's recommendation to support a HPRB application for modernizing the PEPCO sub-station at 2119 Champlain Street NW
36		Community	Mayor's Bowser's Annual Senior Holiday Celebration	12/13/17	10:00am	DC Armory - 2001 East Capitol Street SE	Shared information about the Capital Grid project and the various segments of work and substation updates; and Pepco initiatives
37	<b>2018</b>						
38		ANC	ANC 1C	02/07/18	7:00pm	2355 Ontario Road NW	Shared an update with the ANC regarding the progress of the Capital Grid project and Champlain Substation
39		Civic Association	DC Federation of Civic Associations Meeting	03/14/18	7:00pm	441 4th Street NW	Shared construction updates regarding the Capital Grid project (all segments and substation work)
40		Civic Association	DC Federation of Civic Associations Meeting	04/25/18	7:00pm	441 4th Street NW	Shared construction updates regarding the Capital Grid project (all segments and substation work)
41		Special Interest Group	Latino Economic Development Center	05/29/18		Wonder Bread Factory - 641 S Street NW	Discussed the Capital Grid project as it relates to any impacts on the Latino Economic Development Center
42		Civic Association	DC Federation of Civic Associations Meeting	05/29/18	7:00pm	441 4th Street NW	Shared construction updates regarding the Capital Grid project (all segments and substation work)
43		Civic Association	U Street Neighborhood Association	06/14/18		1816 12th Street NW	Discussed the Capital Grid project and its impacts on the U Street area
44		City Services	Emergency Management Agencies Meeting	11/13/18			Discussed the Capital Grid project and its possible impacts to Emergency Management Services
45	<b>2019</b>						
46		ANC	ANC 1C	01/09/19	7:00pm	2355 Ontario Road NW	Shared an update with the ANC regarding the progress of the Capital Grid project and Champlain Substation
47		City Services	Washington Metropolitan Area Transit Authority	02/07/19		600 5th Street, NW Washington DC 20001	Shared construction updates regarding the Capital Grid project (all segments and substation work)
48		Civic Association	DC Federation of Civic Associations Meeting	02/27/19	7:00pm	441 4th Street NW	Shared construction updates regarding the Capital Grid project (all segments and substation work)
49		School	Marie Reed Elementary School	03/11/19		Marie Reed Elementary School - 2201 18th Street NW	Shared an update with the principal on the Capital Grid project and Champlain Substation upgrades and discussed potential impacts to the school
50		Residents	Champlain Court Cooperative	03/27/19		Marie Reed School Campus, DPR Recreation Center - 2100 Champlain Street NW	Shared project progress, possible impacts, and updates to the Champlain Substation
51		Community	Capital Grid Stakeholder Update Event	04/18/19		Edison Place Gallery - 702 8th Street NW	Shared information regarding the Capital Grid project
52		Civic Association	DC Federation of Citizens Associations	05/21/19	7:00pm	441 4th Street NW	Shared construction updates regarding the Capital Grid project (all segments and substation work)
53		Community	Adams Morgan Day	09/08/19	12:00pm - 7:00pm	Adams Morgan Area on 18th Street NW (Florida Avenue NW to Columbia Road NW)	Shared information about the Capital Grid project with a focus on the work anticipated to place around the Champlain Substation
54		Special Interest Group	WABA Leadership Meeting	11/20/19		WABA - 2599 Ontario Road NW	Presented the Capital Grid Project to Garrett Hennigan (Community Organizer for WABA) and discussed heavily used streets for bicyclists along the transmission line and near substations, and safe accommodations during construction
55	<b>2020</b>						
56		Community	Ward 1 Pop-up	01/25/20	10:00am	The Reeves Center - 2000 14th Street NW	Shared Capital Grid project information for all segments and substations in Ward 1 and partnered with Councilmember Brienne Nadeau regarding resident services
57		City Services	MOCRS Meeting	02/12/20	1:00pm	Pepco Edison Place	Shared construction updates regarding the Capital Grid project (all segments and substation work)
58		City Services	DC HSEMA - Emergency Responders Meeting	02/18/20	1:00pm	Pepco Edison Place	Shared construction updates regarding the Capital Grid project (all segments and substation work)
59		Civic Association	DC Federation of Civic Associations Meeting	02/26/20	7:00pm	441 4th Street NW	Shared construction updates regarding the Capital Grid project (all segments and substation work)

	Timing of Engagement	Stakeholder Group	Meeting/Event/Outreach	Date	Time	Location	Purpose
60		Special Interest Group	Meeting with WABA (Garrett Hennigan)	03/25/20	10:00am	Virtual	Shared construction updates regarding the Capital Grid project (all segments and substation work)
61		Special Interest Group	Meeting with WABA (Garrett Hennigan)	10/23/20	10:00am	Virtual	Shared construction updates regarding the Capital Grid project (all segments and substation work)
62	<b>2021</b>						
63		ANC	ANC 1C	04/07/21	7:00pm	Virtual	Shared an update on the Champlain Substation/transmission work
64		ANC	ANC 1C	06/20/21	7:00pm	Virtual	Shared an update on the Champlain Substation/transmission work
65		BID	Adams Morgan BID Meeting	09/14/21	5:00pm - 6:30pm	Virtual	Shared an update regarding the Champlain Substation, By-pass, and distribution work
66		Civic Association	Reed-Cook Neighborhood Association Meeting	09/23/21	7:00pm	Virtual	Shared an update on the Champlain Substation/transmission work
67		ANC	1C Planning and Zoning Meeting	09/29/21	7:00pm	Virtual	Shared an update on the Champlain Substation/transmission work
68	<b>2022</b>						
69		ANC	ANC 1C	02/02/22	7:00pm	Virtual	Shared an update on distribution work taking place throughout ANC 1C
70		Special Interest Group	Meeting with WABA (Garrett Hennigan)	05/06/22	12:30pm - 1:00pm	Virtual	Shared construction updates, Bike to Work Week, and potential impacts for all work related to the Capital Grid project
71		Community	Bike to Work Day - Adams Morgan Pit Stop	05/20/22	7:30am - 9:30am	Unity Park	Shared general project information and construction updates at the Adams Morgan pit stop for work related to the areas near the Champlain Substation
72	<b>2023</b>						
73		Community	Door-to-Door Outreach - V Street NW/Champlain Substation Area Community Meeting	01/25/23		V Street NW/Champlain Substation Area	Distributed the initial notices for the V Street NW/Champlain Substation Area Community Meeting
74		ANC	ANC 1C	01/27/23	7:00pm	Virtual	Shared invite for V Street NW/Champlain Substation Area Community Meeting
75		Community	Door-to-Door Outreach - V Street NW/Champlain Substation Area Community Meeting	02/07/23		V Street NW/Champlain Substation Area	Distributed reminder notices for the V Street NW/Champlain Substation Area Community Meeting
76		ANC	ANC 1C Planning Zoning and Transportation Committee Meeting	02/07/23	7:00pm	Virtual	Shared an update on the areas surrounding the Champlain Substation
77		Community	V Street NW/Champlain Substation Area Community Meeting	02/09/23	6:30pm - 8:00pm	Virtual	Notified residents in the area of V Street NW and the Champlain Substation of upcoming work
78		Community	Open House for Wards 1, 2, 3, and 6	03/25/23	11:00am - 1:00pm	Edison Place Gallery - 702 8th Street NW	Shared information regarding the Capital Grid project and Pepco's multi-year plan/program
79		Community	Door-to-Door Outreach - Historic Preservation Review Board Hearing	05/11/23		Champlain Substation Area	Distributed a letter regarding the HPRB Hearing
80		ANC	ANC 1C Planning Zoning and Transportation Committee Meeting	05/17/23	7:00pm	Virtual	Shared an update on work in the area surrounding the Champlain Substation
81		Community	Bike to Work Day - Adams Morgan Pit Stop	05/19/23	7:30am - 9:30am	Unity Park	Shared general project information and construction updates at the Adams Morgan pit stop for work related to the areas near the Champlain Substation
82		Community	Mayor's Senior Fest	05/31/23	10:00am - 3:00pm	Gateway DC Pavilion - 2700 Martin Luther King Jr Avenue, SE	Shared information about the Capital Grid project and the various segments of work and substation updates; and Pepco initiatives
83		ANC	ANC 1C	06/07/23	7:00pm	Virtual	Shared a project update for work surrounding the Champlain Substation area
84		Community	Door-to-Door - Champlain By-Pass Meeting	06/17/23		2100 and 2200 block of Ontario & Florida Avenue with a 3-block radius	Shared a meeting notification for the upcoming Champlain Substation By-Pass Meeting
85		Community	Columbia Heights Day	06/24/23	11:00am - 5:00pm	Tubman Elementary School - 800 Euclid Street NW	Shared information about the Capital Grid project, Champlain Substation, Harvard Substation, and Pepco programs/initiatives
86		Community	Champlain By-Pass Meeting	06/26/23	6:30pm - 8:30pm	Virtual	Shared information regarding work in the area surrounding the Champlain Substation
87		Community	Door-to-Door Outreach - Underground lines and manholes	07/07/23		Champlain Substation Area	Distributed a resident letter regarding upcoming work in the Champlain Substation area
88		ANC	ANC 1C	09/06/23	7:00pm	Virtual	Shared information regarding work taking place in the area near the Champlain Substation
89		Community	Open House for Wards 1, 2, 3, and 6	11/06/23	11:00am - 1:00pm	Edison Place Gallery - 702 8th Street NW	Shared information regarding the Capital Grid project and Pepco's multi-year plan/program
90		Community	Mayor's Bowser's Annual Senior Holiday Celebration	12/13/23	10:00am	DC Armory - 2001 East Capitol Street SE	Shared information about the Capital Grid project and the various segments of work and substation updates; and Pepco initiatives
91	<b>2024</b>						

	Timing of Engagement	Stakeholder Group	Meeting/Event/Outreach	Date	Time	Location	Purpose
92		BID	Adams Morgan Partnership BID Meeting	01/09/24	5:00pm - 7:00pm	Virtual	To provide an update on the Champlain Substation and surrounding work
93		School	Marie Reed Elementary School Meeting	02/12/24	11:30am - 12:00pm	Virtual	Discussed the Capital Grid project, potential engagement opportunities regarding the Champlain Substation, and the team's attendance at the school's career day
94		BID	Adams Morgan BID Meeting	03/12/24	8:30am - 1:00pm	Venture X - 1763 Columbia Road NW	Shared an update regarding the Champlain Substation and explored interest for potential CAG members
95		School	Marie Reed Elementary School Meeting	04/08/24	10:30am - 11:00am	Virtual	Discussed potential engagement opportunities (school newsletter, PTO, etc.) and the team's attendance at the school's career day
96		BID	Adams Morgan BID Meeting	04/09/24	4:45pm - 5:30pm	Virtual	Shared an update regarding the Champlain Substation and explored interest for potential CAG members
97		School	Marie Reed Elementary School's Career Day	04/12/24	7:30am - 1:00pm	2201 18th Street NW	Built relationships/goodwill, showed students a bucket truck function, and shared information regarding the Champlain Substation with parents and students
98		ANC	ANC 1C	06/05/24	7:00pm	Virtual	Shared an update regarding the Champlain Substation
99		Community	Door-to-Door Outreach - Community Meeting Notification and Upcoming Work	06/11/24		Champlain Substation Area	Distributed initial community meeting notifications
100		Community	Door-to-Door Outreach - Community Meeting Notification and Upcoming Work	06/22/24		Champlain Substation Area	Distributed reminder community meeting notifications
101		Community	Champlain Substation Community Meeting	06/25/24	6:30pm - 7:30pm	Virtual	Shared updates regarding the Champlain Substation and related construction.
102		Residents	Door-to-Door Outreach - 24/7 Splicing Notification	08/15/24		Champlain Substation Area	Distributed a resident letter to the Champlain Substation area regarding the 24/7 splicing scheduled for _____
103		School	Marie Reed Elementary School Meeting	09/03/24		Virtual	Shared an update regarding the Champlain Substation
104		Community	Engaged the Champlain Substation area residents and businesses	09/02/24		Champlain Substation Area	
105		ANC	ANC 1C	10/09/24	7:00pm	Virtual	Shared an update regarding the Champlain Substation
106		Community	Door-to-Door Outreach - Community Meeting Notification	10/08/24		Champlain Substation Area	Distributed initial community meeting notifications
107		Community	Door-to-Door Outreach - Community Meeting Notification	10/19/24		Champlain Substation Area	Distributed reminder community meeting notifications
108		Community	Champlain Substation Community Meeting	10/22/24	6:30pm - 8:00pm	Virtual	Shared an update regarding the Champlain Substation
109		School	Marie Reed Elementary School Meeting	10/28/24	7:00pm - 8:00pm	Virtual	Shared an update regarding the Champlain Substation with PTO
110		Community	Adams Morgan PorchFest	11/02/24	2:00pm - 6:00pm	near Marie Reed Elementary at Dance Alley	Tabled at this event to share information about the Champlain Substation and Pepco initiatives
111		Community	Mayor's Bowser's Annual Senior Holiday Celebration	12/11/24	10:00am	DC Armory - 2001 East Capitol Street SE	Shared information about the Capital Grid project and Pepco initiatives
112	<b>2025</b>						
113		School	Marie Reed Elementary School	02/10/25	11:30am - 12:00pm	Virtual	To share a project update and discuss potential engagement opportunities
114		ANC	ANC 1C Meeting with Commissioner Peter Wood	02/21/25	1:00pm - 2:00pm	Virtual	Shared a project update and discussed the mural
115		Community	Door-to-Door Distribution				Shared notice of work in the Champlain Substation and in the surrounding area.
116		ANC	ANC 1B	03/06/25	7:00pm	Virtual	Attended to provide an update on upcoming construction activities and ensure stakeholders are informed and prepared for the next phase of work.
117		School	Marie Reed Elementary School Meeting	03/10/25	10:00am - 10:30am	Virtual	Shared and update regarding work taking place at the Champlain Substation and in the surrounding area.
118		Residents	Reed Row Resident Meeting	03/24/25	6:30pm - 8:00pm		Hosted a Pepco stakeholder meeting to discuss anticipated impacts of upcoming construction activities and address any questions or concerns for the residents of Reed Row Apartment complex.
119		School	Marie Reed Elementary School PTO Meeting	03/24/25	6:30pm	Virtual	Attended a PTO meeting and hosted a Pepco stakeholder session to discuss anticipated impacts of upcoming construction activities and address any questions or concerns.
120		BID	Adams Morgan BID	03/25/25			Shared a project update and discussed sponsorship levels for PorchFest Discussed
121		Residents	Meeting with the Property Manager at Reed Row Apartments	03/26/25			Discussed preconstruction concerns
122		School	Marie Reed School Dismissal	03/27/25	2:30pm - 4:30pm	Marie Reed Elementary School	Pepco hosted a pop-up table during school dismissal to share updates on upcoming construction activities and address any questions or concerns and invite the public to the meeting on April 17.
123		School	Kites in the Classroom at Marie Reed Elementary School	03/28/25	8:30am to 12:30pm	Marie Reed	Partnered with the school to support event and build relationships
124							

Timing of Engagement	Stakeholder Group	Meeting/Event/Outreach	Date	Time	Location	Purpose
125		Door-to-Door Distribution				Shared community meeting notice
126	School	Marie Reed Elementary School Career Day	04/11/25	9:00am to 12:00pm	Marie Reed Elementary	During Career Day, Pepco hosted a pop-up table to share updates on upcoming construction activities, address questions or concerns, and invite families to the upcoming community meeting on April 17. The team also engaged students with fun games and a special visit from the bucket truck.
127						

## CERTIFICATE OF SERVICE

I hereby certify that a copy of Potomac Electric Power Company's Capital Grid Annual report was sent to all parties on April 14, 2025 by electronic mail to:

Ms. Brinda Westbrook-Sedgwick  
Commission Secretary  
Public Service Commission  
of the District of Columbia  
1325 G Street N.W. Suite 800  
Washington, DC 20005  
[bwestbrook@psc.dc.gov](mailto:bwestbrook@psc.dc.gov)

Sandra Mattavous-Frye, Esq.  
People's Counsel  
Office of People's Counsel  
655 15th Street NW, Suite 200  
Washington, DC 20005  
[smfrye@opc-dc.gov](mailto:smfrye@opc-dc.gov)

Frann G. Francis, Esq.  
Apartment and Office Building  
Association of Metropolitan Washington  
1025 Connecticut Avenue, N.W. Suite  
1005  
Washington, DC 20036  
[ffrancis@aoba-metro.org](mailto:ffrancis@aoba-metro.org)

Brian Caldwell  
Department of Energy and Environment  
441 4<sup>th</sup> Street, N.W., Suite 600-S  
Washington, DC 20001  
[Brian.caldwell@dc.gov](mailto:Brian.caldwell@dc.gov)

Cathy Thurston-Seignious  
Washington Gas Light Company  
101 Constitution Ave. N.W. Suite 300  
[cthurston-seignious@washgas.com](mailto:cthurston-seignious@washgas.com)

Lariza Sepulveda  
US General Services Administration  
1800 F Street, NW, Room 2035B,  
Washington, DC 20405  
[Lariza.sepulveda@gsa.gov](mailto:Lariza.sepulveda@gsa.gov)

/s/ *Kunle Adeyemo*

Kunle Adeyemo