

June 30, 2020

VIA ELECTRONIC FILING

Brinda Westbrook-Sedgwick
Commission Secretary
Public Service Commission
of the District of Columbia
1325 "G" Street, N.W., 8th Floor
Washington, D.C. 20005

**Re: Formal Case No. 1115
[Washington Gas's PROJECT*pipes* 1 Monthly Reconciliation
Report - PUBLIC]**

Dear Ms. Westbrook-Sedgwick:

Pursuant to Public Service Commission of the District of Columbia Order No. 20313, transmitted for filing is Washington Gas Light Company's public PROJECT*pipes* 1 Monthly Reconciliation Report for the period March 31, 2020 – September 30, 2020. Confidential Attachment B has been removed from this filing.

Please feel free to contact me if you have questions regarding this matter.

Sincerely,



Cathy Thurston-Seignious
Supervisor, Administrative and
Associate General Counsel

cc: Per Certificate of Service

**BEFORE THE
PUBLIC SERVICE COMMISSION
OF THE DISTRICT OF COLUMBIA**

IN THE MATTER OF)
)
APPLICATION OF WASHINGTON GAS)
LIGHT COMPANY FOR APPROVAL OF) Formal Case No. 1115
A REVISED ACCELERATED PIPE)
REPLACEMENT PROGRAM)
_____)

**WASHINGTON GAS LIGHT COMPANY'S
PROJECTPIPES 1 SIX-MONTH RECONCILIATION REPORT**

Pursuant to Public Service Commission of the District of Columbia Order No. 20313, issued on March 26, 2020 in the above-captioned proceeding, Washington Gas Light Company (“Washington Gas” or “Company”) hereby submits its monthly reconciliation of the PROJECT*pipes* 1 (“PIPES 1”) second six-month extension period, from March 31, 2020 through September 30, 2020.

Attachment A provides an overview of the PROJECT*pipes* spending and work completed during the second extension period, as well as total project scope as compared to the Company’s annual project lists, including planned spend and units, actual spend and units, and project status as of the end of May 2020.

CONFIDENTIAL Attachment B provides variance remarks for those BCAs which have either closed in the extension period or meet the cost variance requirements set forth in Order No. 20313. The Company is reporting a cost variance if the project status is “Closed” and cost variances of $\pm 5\%$, or if the project status is “Authorized,” “Active,” “Paving,” or “Pre-Close” and the cost variance is + 5%.

Extension B (3/31/2020 – 9/30/2020) Summary

Washington Gas spent \$3.22 million from March 31, 2020 through May 31, 2020 under the PIPES 1 Plan. The Company has installed 0.1 miles of main and 66 services. Consistent with Order No. 20313, the Company will not recover through the PROJECT*pipes* surcharge any amount for the work performed under the PIPES 1 Plan beyond \$135 million.

During the extension period, eight (8) BCAs have completed pipe replacement activities.

"Year 5" (April 1 - September 30, 2020) MONTHLY RECONCILIATION REPORT - MAY

Note: All project costing and timing data represent estimates based upon the best data available at the time. Many unknown factors outside the control of WG will impact both the cost and timing of each specific project, items such as projects by others in the area, permitting fees, and timing.

Program	DC APRR 1 Priority Rank #	Quad Leak / 100 Services #	Optimain Risk mains #	Project ID#	Project Name / Location	Ward	Project Description	Est. Construction Start Date	Actual Construction Start Date	Est. Construction Completion Date	Actual Construction Completion Date	Actual Close Date	Comment	Project Status	TOTAL SCOPE Est. vs. Actual				Project Estimate	Actual Cost
															Est. # of Services	Actual # of Services	Feet of Main Replaced	Actual Feet of Main Replaced		
Program 1	-	-	-	99992019	Scattered	-	SCAT DC APRR 1	Apr-20	Oct-18	Sep-20			See Note 1.	3. Active	312	409	-	0	\$ 8,180,607	\$ 6,476,279
Program 1	44	13.04	-	280960	DC APRR 1 - 14TH ST NW - WARD 2 - D003NW2	2	Replace 20 B/U services.	Aug-19	Aug-19	Sep-20			See Notes 7 & 11.	3. Active	20	6	-	0	\$ 266,320	\$ 270,732
Program 1	40	25	-	169520	DC APRR 1 - 17TH ST NW - WARD 2 - E003NW4	2	Replace 9 B/U services.	Apr-19	Apr-19	Sep-19	Sep-19	May-20	See Note 7.	5. Pre-Close	9	5	-	0	\$ 318,974	\$ 128,749
Program 1	29	7	-	169566	DC APRR 1 - 17TH ST NW - WARD 2 - E004NW4	2	Replace 49 B/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	3. Active	49	1	-	0	\$ 393,568	\$ 24,182
Program 1	2	50	-	218980	DC APRR 1 - 9TH ST NE - WARD 5 - C004NE	5	Replace 1 B/U services.	Nov-19	Nov-19	Jan-20	Jan-20		See Notes 7 & 11.	4. Paving	1	1	-	0	\$ 15,996	\$ 429
Program 1	61	9.86	-	280991	DC APRR 1 - ADAMS ST NE - B00SNE3 PH1 - WARD 5	5	Replace 18 B/U services.	Jul-19	Jul-19	Feb-20	Apr-20		See Note 7.	4. Paving	18	15	-	0	\$ 327,174	\$ 239,047
Program 1	51	10.87	-	169564	DC APRR 1 - K ST NE - WARD 6 - B002NE1	6	Replace 41 B/U services.	Sep-19	Sep-19	Sep-20	Apr-20		See Note 7.	4. Paving	41	36	-	0	\$ 864,552	\$ 816,845
Program 1	49	11.11	-	280964	DC APRR 1 - KALORAMA RD NW - WARD 2 - F005NW3	2	Replace 8 B/U services.	Aug-19	Aug-19	Jan-20	Jan-20		See Notes 7 & 11.	4. Paving	8	6	-	0	\$ 106,528	\$ 297,979
Program 1	48	10	-	146222	DC APRR 1 - MADISON ST NW - WARD 4 - E011NW	4	Replace 9 B/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	3. Active	9	6	-	0	\$ 240,002	\$ 45,708
Program 1	19	20	-	144841	DC APRR 1 - NEBRASKA AVE NW - WARD 3 - N005NW	3	Replace 4 B/U services.	Aug-19	Aug-19	Sep-20			See Notes 7 & 11.	3. Active	4	2	-	0	\$ 16,500	\$ 34,204
Program 1	31	31	-	169540	DC APRR 1 - NEW HAMPSHIRE AVE NW - WARD 2 - E004NW3	2	Replace 45. Abandon 1 B/U services.	Aug-15	Aug-15	Sep-20	Apr-20	Mar-20	See Note 7.	5. Pre-Close	46	36	-	0	\$ 1,033,746	\$ 627,157
Program 1	63	9.52	-	280973	DC APRR 1 - NEWTON PL NW - WARD 1 - B007NW3 PH1	1	Replace 27 B/U services.	Jun-17	Jun-17	Sep-20			See Note 7.	3. Active	27	19	-	0	\$ 651,916	\$ 157,315
Program 1	43	13.51	-	280944	DC APRR 1 - T ST NW - D004NW2 - WARD 2	2	Replace 32 B/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	3. Active	32	9	-	0	\$ 426,112	\$ 125,002
Program 1	61	9.86	-	280995	DC APRR 1 - V ST NE - WARD 5 - B00SNE3 PH3	5	Replace 22 B/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	7. Deferred	22	5	-	0	\$ 292,952	\$ 35,995
Program 1	34	16.67	-	281042	DC APRR 1 - 17TH ST NE - WARD 5 - E00SNE PH2	5	Replace 1 B/U services.	Nov-19	Nov-19	Sep-20	Apr-20		See Note 8 & 11.	4. Paving	1	1	-	0	\$ 13,316	\$ 43,960
Program 1	49	10.00	-	169481	DC APRR 1 - 48TH PL NE - WARD 7 - K003NE	7	Replace approx. 1600' of existing Bare Steel and unprotected	Jul-17	Jul-17	Aug-18	Aug-18		See Note 8	4. Paving	16	16	-	0	\$ 614,899	\$ 207,537
Program 1	61	9.86	-	280993	DC APRR 1 - 4TH ST NE - WARD 5 - B00SNE3 PH2	5	Replace 24 B/U services.	Jul-19	Jul-19	Sep-20			See Note 8 & 11.	3. Active	24	12	-	0	\$ 319,584	\$ 406,965
Program 1	25	16.70	-	144863	DC APRR 1 - 7TH ST NE - WARD 5 - B007NE	5	Replace 5 B/U services.	Jul-19	Jul-19	Sep-20			See Note 8 & 11.	3. Active	5	3	-	0	\$ 17,260	\$ 126,442
Program 1	41	11.10	-	146208	DC APRR 1 - M ST NW - WARD 2 - C003NW3	2	Replace 23 B/U services.	Jul-15	Jul-15	Sep-20			See Note 8.	3. Active	23	14	-	0	\$ 201,431	\$ 129,862
Program 1	37	25.00	-	220380	DC APRR 1 - MCGUIRE AVE SW - WARD 8 - B009SW	8	Replace 2 B/U services. Transfer 1 affected service.	Jul-19	Jul-19	Sep-19	Sep-19	Apr-20	See Note 8.	5. Pre-Close	3	3	-	0	\$ 350,630	\$ 78,386
Program 1	42	22.00	-	146201	DC APRR 1 - RAILROAD AVE SE - WARD 8 - C004SE	8	Replace 23. Abandon 1 B/U services.	Jul-15	Jul-15	Oct-19	Oct-19		See Note 8.	4. Paving	24	23	-	0	\$ 683,698	\$ 499,351
Program 2	-	-	-	294323	DC F.O. - APRR 2 - Massachusetts Ave NW - Ward 3 - I006NW	3	WRPD on Massachusetts Ave NW.	TBD		TBD			See Note 6.	1. Not Authorized	5	0	1,600	0	\$ 1,355,000	\$ -
Program 2	5	4	256	222221	DC APRR 2 - HAWTHORNE LA NW - WARD 3 - OPT78399	3	Replace approx. 1,159' 4" STL&6" CI-LP. Replace 10. Transfer 13 services.	Apr-19	Apr-19	Sep-20				3. Active	23	18	1,159	584	\$ 1,662,031	\$ 835,219
Program 2	24	1.65	40	280819	DC APRR 2 - HARRISON ST NW - WARD 3 - OPT78650	3	Replace approx. 1,279' 6" STL-20#. Replace 10. Transfer 20 services.	Apr-19	Apr-19	Nov-20				3. Active	30	21	1,279	0	\$ 1,787,914	\$ 372,500
Program 2	-	-	-	169817	DC APRR 2 - F.O. - MACARTHUR BLVD NW - WARD 3 - OPT387305	3	Replace 349' of 8" STL-20#. Replace 2 services.	Mar-20	Mar-20	Jul-20	May-20		See Note 6.	4. Paving	2	2	349	381	\$ 963,300	\$ 126,721
Program 2	-	-	-	289402	DC APRR 2 - F.O. - Veasey St NW - K008NW - Ward 3	3	Replace 611' of 6" & 4" CI LP and 528' of 6" STL LP. Replace/Transfer 18 services.	Mar-20	Aug-19	Aug-20			See Note 6.	3. Active	18	0	1,139	0	\$ 1,219,682	\$ 180,542
Program 2	12	1.96	17	223060	DC APRR 2 - INDEPENDENCE AVE SE - WARD 6 - OPT6035	6	Replace approx. 145' 4" WRPD-LP & 155' 4" CI-LP. Replace 18. Transfer 2 services.	Nov-19	Sep-17	Apr-21			See Note 7.	3. Active	20	17	300	0	\$ 310,052	\$ 601,989
Program 2	25	1.62	24	222380	DC APRR 2 - OPT 386938 & 938874 - 9TH ST SE - C009SE - WARD 8	8	Replace approx. 435' 6" STL-20#. Transfer 5 services.	Oct-19	Oct-19	Sep-20			See Note 7.	3. Active	5	3	435	0	\$ 523,306	\$ 109,224
Program 2	1	4.39	24	222420	DC APRR 2 - OPT837652 & I07039 - SEDGWICK ST NW - N008NW - WARD 3	3	Replace approx. 3,769' 4" 8" STL-LP and 6" CI LP. Replace 34. Transfer 31 services.	Apr-18	Apr-18	Sep-20			See Note 7.	3. Active	65	63	3,760	4,910	\$ 4,833,597	\$ 2,603,071
Program 2	10	2.05	45	280811	DC APRR 2 - EASTERN AVE - WARD 4 - OPT 68257	4	Replace approx. 80' Abandon 460' of 8" WRPD LP.	Aug-19	Aug-19	Jun-21			See Note 8 & 11.	3. Active	0	0	80	350	\$ 602,960	\$ 640,106
Program 2	-	-	-	292561	DC APRR 2 - F.O. - MASS AVE NW - L008NW - WARD 3	3	Replace 1459' of BS LP, 67' of WRPD-Unprotected LP main, and 671' of CI LP main. Replace/transfer 15 affected services.	Aug-20		Mar-21			See Note 7.	2. Authorized	15	0	2,197	0	\$ 3,024,053	\$ -
Program 4	-	-	-	293976	DC F.O. - APRR 4 - 2200 Block M ST NE - F003NE - Ward 5 - OPT 215133	5	Replace 6' CI LP with 2" PLA 20#. Transfer/Replace 8 services on M ST NE.	Sep-20		Feb-21			See Note 6 & 10.	2. Authorized	8	0	560	0	\$ 847,801	\$ -
Program 4	-	-	-	293815	DC F.O. - APRR 4 - F.O. - Seaton PL NE - B004NE - Ward 5	5	Replace 4" CI LP with 2" PLA-20#	TBD		TBD			See Note 6 & 9.	2. Authorized	12	0	250	0	\$ 380,000	\$ -
Program 4	-	-	-	285137	DC APRR 4 - AOP - Rehabilitation Ct NE - Ward 6 - Phase 1 - WR 3502037 and Phase 2 - WR 3588021	6	Replace 4" CI LP & 6" CI LP	Sep-20		Dec-21			See Notes 5 & 6.	1. Not Authorized	37	0	1,040	0	\$ 2,480,937	\$ -
Program 4	-	-	-	295799	DC APRR 4 - AOP - Pennsylvania Ave & Minnesota Ave SE Intersection - F003SE	8	Replace 6" CI LP & 8" CI LP with 4" PLA 20# Federal Aid Project No. STP-2016(032)	Sep-20		Dec-20			See Notes 5, 6, & 10.	1. Not Authorized	3	0	168	0	\$ 179,400	\$ -
Program 4	-	-	-	287031	DC APRR 4 - AOP - KENNEDY ST NW Ph 2 - Ward 4 - STP-2016(042) - Phase 1 - WR 3568602	4	Replace 6" CI LP & 8" CI LP with 4" PLA 20# Federal Aid Project No. STP-2016(042)	Sep-20		Mar-21			See Notes 5 & 6.	1. Not Authorized	19	0	1,666	0	\$ 4,751,400	\$ -
Program 4	-	-	-	294701	DC APRR 4 - AOP - 16th St NW Bus lanes - D002NW1 - Ward 2	2	Replace 4" CI LP, 6" CI LP, & 12" CI LP Federal Aid Project No. 2016032	Sep-20		Feb-21			See Notes 5, 6 & 10.	1. Not Authorized	0	0	510	0	\$ 408,000	\$ -
Program 4	-	-	-	295327	DC F.O. - EMMR - APRR 4 - 1800 Minnesota Ave SE - E003SE	8	Replace 6" CI LP to provide vertical separation	May-20	May-20	Sep-20	May-20		See Note 6.	4. Paving	0	0	40	31	\$ 491,904	\$ 4,081
Program 4	-	-	-	295824	DC F.O. - APRR 4 - Massachusetts Ave NW - Ward 3 - I008NW - Phase 1, 2, and 3	3	Replace 4" CI LP	TBD		TBD			See Note 6 & 9.	1. Not Authorized	14	0	2,375	0	\$ 2,110,000	\$ -
Program 4	-	2.00	661	284897	DC APRR 4 - 30TH ST NW - H011NW - WARD 4 - OPT 54120 - Phase 1, 2, and 3	4	Replace approx. 1751' 24" CI-20 and 8' of 4" WRPD 20#.	Feb-19	Aug-19	Jul-20			See Note 7.	3. Active	0	0	1,759	1,235	\$ 12,064,035	\$ 3,955,178
Program 4	-	10.00	93	280065	DC APRR 4 - 17TH ST NE - WARD 5 - OPT58594	5	Replace approx. 555' of 20" CI 20# and 380' of 4", 6" and 20" WRPD 20#. Replace/Transfer 18 services.	Oct-18	Sep-17	Jan-21				3. Active	18	18	935	945	\$ 8,618,000	\$ 6,856,478
Program 4	-	-	-	286104	DC APRR 4 - AOP - MARYLAND AVE NE		DDOT Federal Aid Project No. STP-888(479)	Oct-18	Aug-18	Oct-21			See Note 5 & 6.	3. Active	249	82	13,242	1,697	\$ 14,209,944	\$ 7,321,187
Program 4	-	-	-	281512	DC APRR 4 - AOP - MARTIN LUTHER KING JR. AVE CORRIDOR SAFETY IMPROVEMENTS		DDOT Project No. LOCAL-SR098C	Feb-19	Feb-19	May-21			See Note 5 & 6.	3. Active	17	17	1,817	1,099	\$ 2,549,802	\$ 1,858,107
Program 4	-	-	-	286503	DC APRR 4 - AOP - Massachusetts Ave NW Rehabilitation - Ward 2 - Phase 1 WR 3356613 and Phase 2 WR 3478615	2	DDOT Federal Aid Project No. STP-2016(012)	Nov-19	Jan-20	May-21			See Note 5 & 6.	3. Active	78	0	9,379	32	\$ 6,610,747	\$ 53,188
Program 4	-	-	-	283129	DC APRR 4 - AOP - EASTERN AVE - DDOT - A012NW - WARD 4	4	DDOT Federal Aid Project No. STP-4214(003)	Nov-19	Jan-20	Jun-20			See Note 5 & 6.	3. Active	8	8	588	0	\$ 748,755	\$ 7,353
Program 4	-	-	-	287799	DC APRR 4 - AOP - EASTERN AVE - PEPCO - A013NW - WARD 4	4	Replace 478' of 4" CI LP, and 217' of 6" CI LP. Replace/Transfer 13 services.	Feb-20	Dec-19	Jun-20			See Note 6.	3. Active	13	12	695	0	\$ 995,855	\$ 80,840
Program 4	-	-	-	293819	DC APRR 4 - AOP - Cleveland Park - Ward 3 - G007NW - WARD 3	3	DDOT Federal Aid Project No. STP-1114(021)	Jul-20		Mar-21			See Note 5 & 6.	2. Authorized	22	0	763	0	\$ 3,606,803	\$ -
Program 4	-	-	-	282955	DC APRR 4 - F.O. - ABND 8 AND 4 CLIP FLORIDA & H NE - OPT788198 - D002NE2 - WARD 5	5	Replace approx. 935' of CI LP main, 20' of BS LP main and 30' of WRPD - Unprotected LP main. Replace/transfer 1 service.	Jun-20		Nov-20			See Note 6.	2. Authorized	1	0	985	0	\$ 1,394,891	\$ -
Program 4	-	-	-	284865	DC APRR 4 - F.O. - 1400 BLOCK V ST SE - D004SE3 - WARD 8 - OPT47253	8	Replace approx. 491' of 4" CI LP main. Replace/transfer 24 services.	Jun-20		Jan-21			See Note 6.	2. Authorized	24	0	491	0	\$ 984,728	\$ -
Program 4	-	-	-	293369	DC APRR 4 - F.O. - ANACOSTIA RIVER CI MAIN ABAND - C003SE & D003SE - WARD 6&8	6 & 8	Abandon 2165' of 16" CI 20#. Abandon 1 service.	Nov-19	Feb-20	Jun-20			See Note 6.	4. Paving	1	1	2,165	6,357	\$ 1,416,296	\$ 1,811,747
Program 4	-	-	-	290377	DC APRR 4 - F.O. - Thomas Cir NW and M St NW - OPT 51890 - D003NW4 - Ward 2	2	Abandon approx. 829' of 20" CI-LP & 85'													

"Year 5" (April 1 - September 30, 2020) MONTHLY RECONCILIATION REPORT - MAY

Note: All project costing and timing data represent estimates based upon the best data available at the time. Many unknown factors outside the control of WG will impact both the cost and timing of each specific project, items such as projects by others in the area, permitting fees, and timing.

Program	DC APRP 1 Priority Rank ⁴	Quad Leak / 100 Services ³	Optimain Risk Mains ⁴	Project ID#	Project Name / Location	Ward	Project Description	Est. Construction Start Date	Actual Construction Start Date	Est. Construction Completion Date	Actual Construction Completion Date	Actual Close Date	Comment	Project Status	SECOND EXTENSION SCOPE Est. vs. Actual							
															Est. # of Services	Actual # of Services	Est. Feet of Main Installed	Actual Feet of Main Installed	Est. Feet of Main Replaced	Actual Feet of Main Replaced	Extension Scope Estimate	Extension Scope Actual Cost
Program 1	-	-	-	9992019	Scattered	-	SCAT DC APRP 1	Apr-20	Oct-18	Sep-20			See Note 1.	3. Active	94	20	0	0	0	0	\$ 2,180,607	\$ 310,065
Program 1	44	13.04	-	280960	DC APRP 1 - 14TH ST NW - WARD 2 - D003NW2	2	Replace 20 8/U services.	Aug-19	Aug-19	Sep-20			See Notes 7 & 11.	3. Active	1	1	0	0	0	0	\$ 43,081	\$ 2,229
Program 1	40	25	-	169520	DC APRP 1 - 17TH ST NW - WARD 2 - E003NW4	2	Replace 9 8/U services.	Apr-19	Apr-19	Sep-19	Sep-19	May-20	See Note 7.	5. Pre-Close	0	0	0	0	0	0	\$ 801	
Program 1	29	7	-	169566	DC APRP 1 - 17TH ST NW - WARD 2 - E004NW4	2	Replace 49 8/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	3. Active	0	0	0	0	0	0	\$ 2,142	\$ 362
Program 1	2	50	-	218980	DC APRP 1 - 9TH ST NE - WARD 5 - C004NE	5	Replace 1 8/U services.	Nov-19	Nov-19	Jan-20	Jan-20		See Notes 7 & 11.	4. Paving	0	0	0	0	0	0	\$ 36,958	
Program 1	61	9.86	-	280991	DC APRP 1 - ADAMS ST NE - B005NE3 PH1 - WARD 5	5	Replace 18 8/U services.	Jul-19	Jul-19	Feb-20	Apr-20		See Note 7.	4. Paving	0	0	0	0	0	0	\$ 6,636	\$ (0)
Program 1	51	10.87	-	169564	DC APRP 1 - K ST NE - WARD 6 - B002NE1	6	Replace 41 8/U services.	Sep-19	Sep-19	Sep-20	Apr-20		See Note 7.	4. Paving	0	0	0	0	0	0	\$ 101,430	\$ 57,084
Program 1	49	11.11	-	280964	DC APRP 1 - KALORAMA RD NW - WARD 2 - F005NW3	2	Replace 8 8/U services.	Aug-19	Aug-19	Jan-20	Jan-20		See Notes 7 & 11.	4. Paving	0	0	0	0	0	0	\$ 31,088	\$ 3,133
Program 1	48	10	-	146222	DC APRP 1 - MADISON ST NW - WARD 4 - E011NW	4	Replace 9 8/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	3. Active	0	3	0	0	0	0	\$ 70,796	
Program 1	19	20	-	144841	DC APRP 1 - NEBRASKA AVE NW - WARD 3 - N005NW	3	Replace 4 8/U services.	Aug-19	Aug-19	Sep-20			See Notes 7 & 11.	3. Active	0	0	0	0	0	0	\$ 3,659	\$ 4,203
Program 1	31	31	-	169540	DC APRP 1 - NEW HAMPSHIRE AVE NW - WARD 2 - E004NW3	2	Replace 45, Abandon 1 8/U services.	Aug-15	Aug-15	Sep-20	Apr-20	Mar-20	See Note 7.	5. Pre-Close	0	0	0	0	0	0	\$ 3,688	\$ 1,677
Program 1	63	9.52	-	280973	DC APRP 1 - NEWTON PL NW - WARD 1 - B007NW3 PH1	1	Replace 27 8/U services.	Jun-17	Jun-17	Sep-20			See Note 7.	3. Active	2	2	0	0	0	0	\$ 210,632	\$ 48,635
Program 1	43	13.51	-	280944	DC APRP 1 - T ST NW - D004NW2 - WARD 2	2	Replace 32 8/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	3. Active	1	1	0	0	0	0	\$ 17,651	
Program 1	61	9.86	-	280995	DC APRP 1 - V ST NE - WARD 5 - B005NE3 PH3	5	Replace 22 8/U services.	Oct-19	Oct-19	Sep-20			See Notes 7 & 11.	7. Deferred	5	5	0	0	0	0	\$ 100,750	\$ 35,995
Program 1	34	16.67	-	281042	DC APRP 1 - S ST NE - WARD 5 - E005NE PH2	5	Replace 1 8/U services.	Nov-19	Nov-19	Sep-20	Apr-20		See Note 8 & 11.	4. Paving	0	0	0	0	0	0	\$ 7,560	\$ 8,211
Program 1	49	10.00	-	169481	DC APRP 1 - 48TH PL NE - WARD 7 - K003NE	7	Replace 18 8/U services.	Jul-17	Jul-17	Aug-18			See Note 8.	4. Paving	0	0	0	0	0	0	\$ 9,072	\$ 18,923
Program 1	61	9.86	-	280993	DC APRP 1 - 4TH ST NE - WARD 5 - B005NE3 PH2	5	Replace 24 8/U services.	Jul-19	Jul-19	Sep-20			See Note 8 & 11.	3. Active	0	0	0	0	0	0	\$ 16,632	\$ 647
Program 1	25	16.70	-	144863	DC APRP 1 - 7TH ST NE - WARD 5 - B007NE	5	Replace 5 8/U services.	Jul-19	Jul-19	Sep-20			See Note 8 & 11.	3. Active	0	0	0	0	0	0	\$ 3,024	\$ 0
Program 1	41	11.10	-	146208	DC APRP 1 - M ST NW - WARD 2 - C003NW3	2	Replace 23 8/U services.	Jul-15	Jul-15	Sep-20			See Note 8.	3. Active	0	0	0	0	0	0	\$ 1,512	
Program 1	37	25.00	-	220380	DC APRP 1 - MCGUIRE AVE SW - WARD 8 - B009SW	8	Replace 2 8/U services, Transfer 1 affected service.	Jul-19	Jul-19	Sep-19	Sep-19	Apr-20	See Note 8.	5. Pre-Close	0	0	0	0	0	0	\$ 1,512	
Program 1	42	22.00	-	146201	DC APRP 1 - RAILROAD AVE SE - WARD 8 - C005E	8	Replace 23, Abandon 1 8/U services.	Jul-15	Jul-15	Oct-19	Oct-19		See Note 8.	4. Paving	0	0	0	0	0	0	\$ 1,512	\$ 1,755
Program 2	-	-	-	294323	DC F.O. - APRP 2 - Massachusetts Ave NW - Ward 3 - I006NW	3	Replace approx. 1600' of existing Bare Steel and unprotected WRPD on Massachusetts Ave NW.	TBD		TBD			See Note 6.	1. Not Authorized	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Program 2	5	4	256	222221	DC APRP 2 - HAWTHORNE LA NW - WARD 3 - OPT78399	3	Replace approx. 1,159' 4" ST&6" CI-LP. Replace 10, Transfer 13 services.	Apr-19	Apr-19	Sep-20			See Note 7.	3. Active	5	0	0	0	575	0	\$ 194,084	
Program 2	24	1.65	40	280819	DC APRP 2 - HARRISON ST NW - WARD 3 - OPT78650	3	Replace approx. 1,279' 6" ST-LP. Replace 10, Transfer 20 services.	Apr-19	Apr-19	Nov-20			See Note 6.	3. Active	9	0	695	0	769	0	\$ 228,670	\$ 34
Program 2	-	-	-	169817	DC APRP 2 - F.O. - MACARTHUR BLVD NW - WARD 3 - OPT387305	3	Replace 349' of 6" ST-LP. Replace 2 services.	Mar-20	Mar-20	Jul-20	May-20		See Note 6.	4. Paving	2	2	340	150	385	381	\$ 795,410	\$ 105,610
Program 2	-	-	-	289402	DC APRP 2 - F.O. - Veazey St NW - K008NW - Ward 3	3	Replace 611' of 6" & 4" CI LP and 528' of 6" ST-LP. Replace/Transfer 18 services.	Mar-20	Aug-19	Aug-20			See Note 6.	3. Active	18	0	414	0	611	0	\$ 673,838	
Program 2	12	1.96	17	223060	DC APRP 2 - INDEPENDENCE AVE SE - WARD 6 - OPT6035	6	Replace approx. 145' 4" WRPD-LP & 155' 4" CI-LP. Replace 18, Transfer 2 services.	Nov-19	Sep-17	Apr-21			See Note 7.	3. Active	2	2	0	0	0	0	\$ 98,596	\$ 60,368
Program 2	25	1.62	24	222380	DC APRP 2 - OPT 386938 & 938874 - 9TH ST SE - C009SE - WARD 8	8	Replace approx. 435' 6" ST-LP. Transfer 5 services.	Oct-19	Oct-19	Sep-20			See Note 7.	3. Active	5	0	0	0	357	0	\$ 469,761	\$ 21,943
Program 2	1	4.39	24	224220	DC APRP 2 - OPT837652 & 107039 - SEDGWICK ST NW - N008NW - WARD 3	3	Replace approx. 3,760' 4" 8" ST-LP and 6" CI LP. Replace 34, Transfer 31 services.	Apr-18	Apr-18	Sep-20			See Note 7.	3. Active	0	0	0	0	0	0	\$ 60,413	\$ 87,191
Program 2	10	2.05	45	280811	DC APRP 2 - EASTERN AVE - WARD 4 - OPT 68257	4	Replace approx. 80' Abandon 460' of 8" WRPD LP	Aug-19	Aug-19	Jun-21			See Note 8 & 11.	3. Active	0	0	0	0	0	0	\$ 8,400	\$ 8,093
Program 2	-	-	-	292561	DC APRP 2 - F.O. - MASS AVE NW - L008NW - WARD 3	3	Replace 1459' of 85 LP, 67' of WRPD-Unprotected LP main, and 671' of CI LP main. Replace/transfer 15 affected services.	Aug-20		Mar-21			See Note 7.	2. Authorized	4	0	1775	0	0	0	\$ 619,038	
Program 4	-	-	-	293976	DC F.O. - APRP 4 - 2200 Block M ST NE - F003NE - Ward 5 - OPT 215133	5	Replace 6" CI LP with 2" PLA 20#. Transfer/Replace 8 services on M ST NE.	Sep-20		Feb-21			See Note 6 & 10.	2. Authorized	0	0	125	0	0	0	\$ 141,250	
Program 4	-	-	-	293815	DC F.O. - APRP 4 - F.O. - Seaton PL NE - B004NE - Ward 5	5	Replace 4" CI LP with 2" PLA 20#	TBD		TBD			See Note 6 & 9.	2. Authorized	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Program 4	-	-	-	285137	DC APRP 4 - AOP - Rehabilitation C St NE - Ward 6 - Phase 1 - WR 3502037 and Phase 2 - WR 3588021	6	Replace 4" CI LP & 6" CI LP Federal Aid Project No. STP-2016(032)	Sep-20		Dec-21			See Notes 5 & 6.	1. Not Authorized	2	2	300	0	0	0	\$ 183,539	
Program 4	-	-	-	295799	DC APRP 4 - AOP - Pennsylvania Ave & Minnesota Ave SE Intersection - F003SE	8	Replace 6" CI LP & 6" CI LP Federal Aid Project No. STP-2016(011)	Sep-20		Dec-20			See Notes 5, 6, & 10.	1. Not Authorized	2	2	168	0	0	0	\$ 127,386	
Program 4	-	-	-	287031	DC APRP 4 - AOP - KENNEDY ST NW Ph 2 - Ward 4 - STP-2016(042) - Phase 1 - WR 3568602	4	Replace 6" CI LP & 8" CI LP with 4" PLA 20# Federal Aid Project No. STP-2016(042)	Sep-20		Mar-21			See Notes 5 & 6.	1. Not Authorized	0	0	212	0	0	0	\$ 157,832	
Program 4	-	-	-	294701	DC APRP 4 - AOP - 16th St NW Bus lanes - D002NW1 - Ward 2	2	Replace 4" CI LP, 6" CI LP, & 12" CI LP Federal Aid Project No. 2016032	Sep-20		Feb-21			See Notes 5, 6 & 10.	1. Not Authorized	0	0	128	0	0	0	\$ 136,328	
Program 4	-	-	-	295527	DC F.O. - EMIR - APRP 4 - 1800 Minnesota Ave SE - E003SE	8	Replace 6" CI LP to provide vertical separation	May-20	May-20	Sep-20	May-20		See Note 6.	4. Paving	0	0	40	41	40	31	\$ 250,121	\$ 4,031
Program 4	-	-	-	295824	DC F.O. - APRP 4 - Massachusetts Ave NW - Ward 3 - I006NW - Phase 1, 2, and 3	3	Replace 4" CI LP	TBD		TBD			See Note 6 & 9.	1. Not Authorized	TBD	0	TBD	TBD	TBD	TBD	TBD	
Program 4	-	2.00	661	284887	DC APRP 4 - 30TH ST NW - H011NW - WARD 4 - OPT 54120 - Phase 1, 2, and 3	4	Replace approx. 1751' 24" CI-20 and 8' of 4" WRPD 20#.	Feb-19	Aug-19	Jul-20			See Note 7.	3. Active	0	0	0	0	0	0	\$ 394,800	\$ 231,132
Program 4	-	10.00	93	280065	DC APRP 4 - 17TH ST NE - WARD 5 - OPT58594	5	Replace approx. 555' of 20" CI 20# and 380' of 4", 6" and 20" WRPD 20#. Replace/Transfer 18 services.	Oct-18	Sep-17	Jan-21			See Note 5 & 6.	3. Active	0	0	0	0	575	0	\$ 473,760	\$ 3,002
Program 4	-	-	-	286104	DC APRP 4 - AOP - MARYLAND AVE NE	DDOT Federal Aid Project No. STP-8888(479)	Oct-18	Aug-18	Oct-21			See Note 5 & 6.	3. Active	53	3	1645	119	2160	0	\$ 2,087,245	\$ 339,493	
Program 4	-	-	-	281512	DC APRP 4 - AOP - MARTIN LUTHER KING JR. AVE CORRIDOR SAFETY IMPROVEMENTS	DDOT Project No. LOCAL-SW098C	Feb-19	Feb-19	May-20			See Note 5 & 6.	3. Active	6	10	588	0	600	0	\$ 548,940	\$ 201,063	
Program 4	-	-	-	286503	DC APRP 4 - AOP - Massachusetts Ave NW Rehabilitation - Ward 2 - Phase 1 WR 356613 and Phase 2 WR 3478615	2	DDOT Federal Aid Project No. STP-2016(012)	Nov-19	Jan-20	May-21			See Note 5 & 6.	3. Active	20	0	1800	18	800	0	\$ 3,065,460	\$ 27,522
Program 4	-	-	-	283129	DC APRP 4 - AOP - EASTERN AVE - DDOT - A012NW - WARD 4	4	DDOT Federal Aid Project No. STP-4234(003)	Nov-19	Jan-20	Jun-20			See Note 5 & 6.	3. Active	8	8	430	0	593	0	\$ 558,286	\$ 7,353
Program 4	-	-	-	287799	DC APRP 4 - AOP - EASTERN AVE - PEPCO - A013NW - WARD 4	4	Replace 478' of 4" CI LP, and 217' of 6" CI LP. Replace/Transfer 13 services.	Feb-20	Dec-19	Jun-20			See Note 6.	3. Active	13	5	820	0	826	0	\$ 887,836	\$ 71,866
Program 4	-	-	-	293819	DC APRP 4 - AOP - Cleveland Park - Ward 3 - G007NW - WARD 3	3	DDOT Federal Aid Project No. STP-1114(021)	Jul-20		Mar-21			See Note 5 & 6.	2. Authorized	6	0	700	0	0	0	\$ 1,260,000	
Program 4	-	-	-	282955	DC APRP 4 - F.O. - ABND B AND 4 CLIP FLORIDA & H NE - OPT788198 - D002NE2 - WARD 5	5	Replace approx. 935' of CI LP main, 20' of 85 LP main and 30' of WRPD - Unprotected LP main. Replace/transfer 1 service.	Jun-20		Nov-20			See Note 6.	2. Authorized	1	1	615	0	0	0	\$ 790,903	
Program 4	-	-	-	284865	DC APRP 4 - F.O. - 1400 BLOCK V ST SE - D004SE3 - WARD 8 - OPT47253	8	Replace approx. 491' of 4" CI LP main. Replace/transfer 24 services.	Jun-20		Jan-21	</											

CERTIFICATE OF SERVICE

I, the undersigned counsel, hereby certify that on this 30th day of June 2020, I caused copies of the foregoing to be hand-delivered, mailed, postage-prepaid, or electronically delivered to the following:

Thaddeus Johnson, Esquire
Office of the People's Counsel
of the District of Columbia
1133 - 15th Street, NW, Suite 500
Washington, DC 20005
tjohnson@opc-dc.gov

Frann G. Francis, Esquire
Apartment and Office Building
Association of Metro. Washington
1025 Connecticut Avenue, NW, Suite 1005
Washington, DC 20036
ffrancis@aoba-metro.org

Nina Dodge
DC Climate Action
6004 34th Place, NW
Washington, DC 20015
ndodge432@gmail.com



CATHY THURSTON-SEIGNIOUS